

WORKS

Name of Procuring Entity: **Bo-Kenema Power Services**

Source of funding: **Internally Generated Funds**

Description of works	BASIC DATA						Preparation of technical information & bid documents	Review of documents	Bidding period		Bid Evaluation		Contract Implementation				Final Payment			
	Location	IFB No.	Lot No.	estimated cost in Leones	Proc. method	plan vs actual dates			Date of clearance by Procurement Committee	Bid Invitation/advert date	Bid closing/opening date	Submission of evaluation report	Approval by Procurement Committee	Date of Award Notification	Date of Contract signature	Initial Payment		Commencement of Works	Completion of Works	Defect Liability period
1	Completion of Goma Staff Quarters, Goma hydro catchment cleaning and Goma hydro penstock painting	Bo	BKPS/GO V/01/11		198,500,000	NCB	Plan	1/4/2011	1/11/2011	1/18/2011	2/1/2011	2/8/2011	2/15/2011	2/22/2011	N/A	5/17/2011	8/8/2011	11/28/2011	12/12/2011	
							Actual	4-Jan-11	11-Jan-11	14-Jan-11	14-Feb-11	25-Feb-11	7-Mar-11	11-Mar-11	25-Mar-11	12-Apr-11	19-Apr-11	26-Jul-11	20-Dec-11	27-Dec-11
2	Fencing of Kenema Office and Construction of Stationery Office at New Powerhouse	Kenema/Bo	BKPS/GO V/02/11	2	167,000,000	NCB	Plan	8-Apr-11	18-Apr-11	21-Apr-11	25-May-11	8-Jun-11	17-Jun-11	22-Jun-11	7-Jul-11	21-Jul-11	28-Jul-11	15-Nov-11	13-Apr-12	20-Apr-12
							Actual													
3	Administrative Building Contruction at the old power House	Old Power House Bo	BKPS/GO V/03/11		173,000,000	NCB	Plan	8-Feb-11	18-Feb-11	22-Feb-11	25-Mar-11	8-Apr-11	19-Apr-11	22-Apr-11	5-May-11	17-May-11	24-May-11	21-Sep-11	12-Jan-12	19-Jan-12
							Actual													
4	Road Maintenance at the Hydro Station		BKPS/GO V/04/11		15,000,000	RFQ	Plan	13-Dec-10	20-Dec-10	23-Dec-10	17-Jan-11	24-Jan-11	31-Jan-11	2-Feb-11	9-Feb-11	N/A	14-Feb-11	7-Mar-11	7-Jun-11	10-Jun-11
							Actual													
5	33KV Transmission Line Brushing		BKPS/GO V/05/11		21,000,000.00	RFQ	Plan	13-Dec-10	20-Dec-10	23-Dec-10	17-Jan-11	24-Jan-11	31-Jan-11	2-Feb-11	9-Feb-11	N/A	14-Feb-11	7-Mar-11	7-Jun-11	10-Jun-11