

WORKS

Name of Procuring Entity: KOIDADUGU DISTRICT COUNCIL

Name of Sub-Department: COUNCIL & DEVOLVED FUNCTIONS

Source of funding: GOSL/OWN SOURCE

		BASIC DATA						Preparation of technical information & bid documents	Review of documents	Bidding period		Bid Evaluation				Contract Implementation				
No	Description of works	Location	IFB No.	Lot No.	estimated cost in Leones (L.e.)	proc. method	plan vs actual dates	Submission to Procurement Committee	Date of clearance by Procurement Committee	Bid Invitation/advert date	Bid closing/opening date	Submission of evaluation report	Approval by Procurement Committee	Date of Contract Award /Notification of	Date of Contract signature	Initial Payment	Commencement of Works	Completion of Works	Defect Liability period	Final Payment
1	Construction of boarding-home facilities for Girl School	Kabala	KDC/WKS/NCB/01/11	1	900,000,000	ICB	Plan Actual	18-Feb-11	4-Mar-11	7-Mar-11	18-Apr-11	2-May-11	16-May-11	30-May-11	27-Jun-11	1-Aug-11	29-Aug-11	10-Oct-11	10-May-12	17-May-12
2	Construction/rehabilitation of Hand-dug wells		KDC/RWSD/NCB/02/11	1	760,000,000 1,568,000,000	NCB	Plan Actual	8-Dec-10	22-Dec-10	23-Dec-11	20-Jan-11	27-Jan-11	3-Feb-11	10-Feb-11	24-Feb-11	24-Mar-11	28-Apr-11	26-Jun-11	30-Dec-11	10-Jan-12
3	Construction of grain Stores & Drying Floors		KDC/MAFF/S/NCB/03/11	1	300,000,000	NCB	Plan Actual	21-Apr-11	4-May-11	6-May-11	2-Jun-11	15-Jun-11	23-Jun-11	30-Jun-11	15-Jul-11	1-Aug-11	5-Aug-11	6-Dec-11	6-Jun-12	13-Jun-12
4	Construction of potting Sheds		KDC/MAFF/S/NCB/02/11	1	154,000,000	NCB	Plan Actual	21-Apr-11	4-May-11	6-May-11	2-Jun-11	15-Jun-11	23-Jun-11	30-Jun-11	15-Jul-11	1-Aug-11	5-Aug-11	6-Dec-11	6-Jun-12	13-Jun-12
5	structures (office buildings/quarters)		KDC/NCB/02/11		354,000,000	NCB	Plan Actual	14-Jan-11	11-Feb-11	14-Feb-11	14-Mar-11	28-Mar-11	4-Apr-11	11-Apr-11	25-Apr-11	23-May-11	20-Jun-11	20-Dec-11	20-Mar-12	22-Mar-12
6	Construction of a Gravity Dam	Diang	KDC/RWSD/SB/01/11	1	100,000,000	RFQ	Plan Actual	11-May-11	25-May-11	26-May-11	9-Jun-11	16-May-11	23-May-11	30-May-11	13-Jun-11	N/A	27-Jun-11	20-Dec-11	20-Jun-12	22-Jun-12
7	rehabilitation of Drying Floors & Grainstores		KDC/MAFF/S/SB/01/11	1	115,000,000	RFQ	Plan Actual	15-Jul-11	22-Jul-11	29-Jul-11	12-Aug-11	19-Aug-11	23-Aug-11	30-Aug-11	13-Sep-11	N/A	27-Sep-11	20-Dec-11	20-Mar-12	22-Mar-12
8	Forest Post	Kabala	KDC/MAFF/S/SB/02/11	1	52,000,000	SB	Plan Actual	15-Jul-11	22-Jul-11	29-Jul-11	12-Aug-11	19-Aug-11	23-Aug-11	30-Aug-11	13-Sep-11	N/A	27-Sep-11	20-Dec-11	20-Mar-12	22-Mar-12
9	Agrometrological Station & Motorised Well	Kabala	KDC/SB/01/11	1	30,000,000	RFQ	Plan Actual	26-Jan-11	2-Feb-11	4-Feb-11	18-Feb-11	25-Feb-11	4-Mar-11	11-Mar-11	18-Mar-11	N/A	1-Apr-11	16-Jun-11	16-Sep-11	19-Sep-11
10	Construction of Livestock Inspection Post & Meat Selling	Yogomaia	KDC/MAFF/S/SB/04/11	1	65,000,000	RFQ	Plan Actual	15-Jul-11	22-Jul-11	29-Jul-11	12-Aug-11	19-Aug-11	23-Aug-11	30-Aug-11	13-Sep-11	N/A	27-Sep-11	20-Dec-11	20-Mar-12	22-Mar-12