

**WORKS**

Name of Procuring Entity: Kenema District Council

Name of Sub-Department: Administration

Source of funding: Government Of Sierra Leone

		BASIC DATA				Drafting of bid documents, specs & bills of quantities		Bidding period		Bid Evaluation		Contract Implementation						
No	Description of works	Proc. No	lot no	estimated cost. Le	proc. method	plan vs actual dates	preparation & submission by procurement unit	date of clearance by Procurement Committee	Bid Invitation date	Bid closing / opening date	Submission of evaluation report	Approval by Procurement Committee	Date of Award	Date of Contract signature	Date of mobilisation	Contract Execution	Defect Liability period	Final Cost
	EDUCATION					Plan												
12	Rehabilitation of 5 formal primary schools	KenDC /MEYS/RFQ /12/2011		50,000,000.00	RFQ	Actual	3/3/2011 468,894,467.00	10/3/2011	11/3/2011	24/3/2011	31/3/2011	4/4/2011	11/4/2011	18/04/2011	N/A	18/5/2011	18/8/2011	
13	Construction/Rehabilitation of 10 schools in Kenema District	KenDC /MEYS/RFQ /13/2011		434,527,498	NCB	Plan Actual	6/12/2010	23/12/2010	30/11/2010	28/12/2010	5/1/2011	10/1/2011	17/01/2011	24/01/2011	N/A	24/4/2011	24/10/2011	
	RURAL WATER SERVICES																	
14	Construction of 2 new gravity water scheme	KenDC /water Services/NC B/14/2011		400,000,000.00	NCB	Plan Actual	3/1/2011	17/01/2011	21/01/2011	17/02/2011	24/2/2011	4/3/2011	11/3/2011	25/3/2011	25/4/2011	25/7/2011	25/01/2012	
15	Rehabilitation of 8 gravity water scheme	KenDC /water Services/RF Q/15/2011		108,894,467	RFQ	Plan Actual	3/3/2011	10/3/2011	11/3/2011	24/3/2011	31/3/2011	4/4/2011	11/4/2011	18/04/2011	N/A	18/5/2011	18/8/2011	
16	Rehabilitation of 10 existing hand dug wells	KenDC /water Services/RF Q/16/2011		150,000,000.00	RFQ	Plan Actual	3/3/2011	10/3/2011	11/3/2011	24/3/2011	31/3/2011	4/4/2011	11/4/2011	18/04/2011	N/A	18/5/2011	18/8/2011	
17	Construction of 4 spring boxes	KenDC /water Services/RF Q/17/2011		50,000,000.00	RFQ	Plan Actual	3/1/2011	10/1/2011	11/1/2011	24/01/2011	31/01/2011	4/2/2011	11/2/2011	17/02/2011	N/A	17/05/2011	17/10/2011	
18	Construction of 3 standard hand dug wells	KenDC /water Services/RF Q/18/2011		110,000,000.00	RFQ	Plan Actual	3/3/2011	10/3/2011	11/3/2011	24/3/2011	31/3/2011	4/4/2011	11/4/2011	18/04/2011	N/A	18/5/2011	18/8/2011	