

WORKS

Name of Procuring Entity: _____ MOYAMBA DISTRICT COUNCIL

Name of Sub-Department: _____

Source of funding: _____ SIERRA LEONE GOVERNMENT

Vote Code	Description of works	BASIC DATA					plan vs actual dates	Drafting of bid documents, preparation & submission by procurement unit	specs & bills of quantities	Notice of advert dates & names of local newspapers	Bidding period		Bid Evaluation		Contract Finalization			Contract Implementation					
		procurement number	lot number	estimated cost. Le	estimated cost.USD	procurement method					Bid Invitation date	Bid closing/opening date	Submission of evaluation report	Approval by Procurement Committee	Contract Amount	Date of Award	Date of Contract signature	Mobilisation	Contract Execution	Defect Liability period	Final Cost		
	REHAB OFFICE BUILDING AND QUARTERS	MDC/01/2011		42,000,000		RFQ	Plan Actual	15/2/11	9/2/2011		16/2/11	2/3/2011	9/3/2011	16/3/11	42,000,000	23/3/11	25/3/11	8/4/2011	30/6/11				
	REHABILITATION OF SCHOOL BUILDINGS	MDC/02/2011		50,000,000		RFQ	Plan Actual	18/4/11	25/4/11		2/5/2011	16/5/11	23/5/11	30/5/11	50,000,000	7/6/2011	14/7/11	28/6/11	31/8/11				
	REHABILITATION OF PIPE BORNE WATER SYSTEMS FOR MOYAMBA TOWN (PHASE 2)	MDC/03/2011		1,900,000,000		NCB	Plan Actual	10/1/2011	17/1/11	19/1/11	21/1/11	18/2/11	4/3/2011	11/11/2011	1,900,000,000	1/4/2011	15/4/11	13/5/11	3/10/2011				
	REHABILITATION OF BONDS/INLAND VALLEY SWAMPS	MDC/04/2011		12,000,000		RFQ	Plan Actual	3/3/2011	7/3/2011		10/3/2011	24/3/11	31/3/11	7/4/2011	12,000,000	14/4/11	21/4/11	5/5/2011	30/6/11				
	REHAB OFFICE BUILDING AND QUARTERS			42,000,000		42,000,000	Plan Actual	12/4/2011	19/4/11		22/4/11	6/5/2011	13/5/11	20/5/11	42,000,000	27/5/11	3/6/2011	17/6/11	31/8/11				
	DRYING FLOORS	MDC/05/2011		32,000,000		RFQ	Plan Actual	3/3/2011	7/3/2011		14/3/11	28/3/11	4/4/2011	11/4/2011	32,000,000	18/4/11	25/4/11	9/5/2011	11/7/2011				
	Prepared by Alex Combay, Procurement Officer, Moyamba District Council, November,2010																						